

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
	Ward no 10										
	Venugopal swamy temple		1	30.00					30		
	Ward no 11										
	Singapura village		1	30.00					30		
		Mtr							180.00	146.00	26280.00
45	Labour charges for laying of 1.1KV class UG cable in existing trench GI pipe/stone ware pipe/on wall/ on pole as required. In existing trench /duct.PNo.61/ INo.7.8.16 Sqmm to16 Sqmm) KPWD Electrical SR 2014-15										
	Ward no 9										
	BEL 6th block		1	30.00					30		
	Thindlu village		1	30.00					30		
	HMT Layout 2nd block		1	30.00					30		
	Near vyasa school		1	30.00					30		
	Ward no 10										
	Venugopal swamy temple		1	30.00					30		
	Ward no 11										
	Singapura village		1	30.00					30		
		Mtr							180.00	11.00	1980.00
46	Digging of trench of 0.6m deep x0.50mtr wide refilling the trench to the required ground level and consolidating etc.,complete.(As per Civil SRKSRBI-2,P-7)PNo.61/I.No.7.9.3 KPWD Electrical SR 2014-15										
	Ward no 9										
	BEL 6th block										
	For cutting road surface		1	25.00					25		
	Thindlu village										
	For cutting road surface		1	25.00					25		
	HMT Layout 2nd block										
	For cutting road surface		1	25.00					25		
	Near vyasa school										
	For cutting road surface		1	25.00					25		
	Ward no 10										
	Venugopal swamy temple										
	For cutting road surface		1	25.00					25		
	Ward no 11										
	Singapura village										
	For cutting road surface		1	25.00					25		
		Mtr							150.00	89.00	13350.00
47	Supplying and fixing of class A(mediumduty) GI pipe of wall thickness not less than3.25mm on pole/wall/drain crossing with necessary clamping arrangements forUG cable of 1.1KVP.No.62/INo. 7.12.1 KPWD Electrical SR 2014-15										
	Ward no 9										
	BEL 6th block										
	40mm dia GI pipe		1	4.00					4		
	Thindlu village										
	40mm dia GI pipe		1	4.00					4		
	HMT Layout 2nd block										
	40mm dia GI pipe		1	4.00					4		
	Near vyasa school										
	40mm dia GI pipe		1	4.00					4		
	Ward no 10										
	Venugopal swamy temple										
	40mm dia GI pipe		1	4.00					4		

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
	Ward no 11										
	Singapura village										
	40mm dia GI pipe		1	4.00					4		
		Mtr							24.00	360.00	8640.00
48	Supplying and fixing L.T.cast Iron pot heads suitable for 1.1KV class UG cable filled with necessary bitumen /insulating compound complete with terminals, clamps, bolts, nuts and washers etc., P.No.62/I.No.7.13.2KPWD Electrical SR 2014-15										
	Ward no 9										
	BEL 6th block										
	16Sqmm		1						1		
	Thindlu village										
	16Sqmm		1						1		
	HMT Layout 2nd block										
	16Sqmm		1						1		
	Near vyasa school										
	16Sqmm		1						1		
	Ward no 10										
	Venugopal swamy temple										
	16Sqmm		1						1		
	Ward no 11										
	Singapura village										
	16Sqmm		1						1		
		Nos							6.00	292.00	1752.00
49	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meterboard using 40mm dia 2.90 mm thick GI pipe 2.5mtr long buried in a pit... The pits should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to completed depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3 of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122mm dia, (P.No.55, I.No.7.1) KPWD Electrical SR 2014-15										
	Ward no 9										
	BEL 6th block		1						1		
	Thindlu village		1						1		
	HMT Layout 2nd block		1						1		
	Near vyasa school		1						1		
	Ward no 10										
	Venugopal swamy temple		1						1		
	Ward no 11										
	Singapura village		1						1		
		Nos							6.00	2850.00	17100.00
50	Supplying & fixing of Porcelain fuse channel with cutout on existing wooden /panel using necessary nuts, bolts and washers. P.No.44/I.No.6.7.2KPWD Electrical SR 2014-15										
	Ward no 9										
	BEL 6th block										
	32 Amps		6						6		
	Thindlu village										
	32 Amps		6						6		
	HMT Layout 2nd block										
	32 Amps		6						6		
	Near vyasa school										
	32 Amps		6						6		

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
	Ward no 10										
	Venugopal swamy temple										
	32 Amps		6						6		
	Ward no 11										
	Singapura village										
	32 Amps		6						6		
	Nos								Total Qty = 36.00	188.00	6768.00
51	KSRB13-7.1-4: Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials,labour and HOM of equipments with all leads complete as per specifications NOKBS 13.2.16/13.13PageNo.93 ItemNo.13.55/PWD SR 2016-17										
	Ward no 9										
	BEL 6th block		1						1		
	Thindlu village		1						1		
	HMT Layout 2nd block		1						1		
	Near vyasa school		1						1		
	Ward no 10										
	Venugopal swamy temple		1						1		
	Ward no 11										
	Singapura village		1						1		
	Nos								Total Qty = 6.00	1687.00	10122.00
52	Providing NP/CP waste unions conforming to ISI specifications and fixing the min position as per directions including cost of materials,fixtures and conveyance to work spot etc.,complete.P.No.95/ I. No. 13.81.3 PWD SR 2016-7										
	Ward no 9										
	BEL 6th block										
	50mm dia		1						1		
	Thindlu village										
	50mm dia		1						1		
	HMT Layout 2nd block										
	50mm dia		1						1		
	Near vyasa school										
	50mm dia		1						1		
	Ward no 10										
	Venugopal swamy temple										
	50mm dia		1						1		
	Ward no 11										
	Singapura village										
	50mm dia		1						1		
	Nos								6.00	242.00	1452.00
53	Supplying and fixing 50mm dia GIX nipple with ISI mark with all lead and lift loading unloading and labour charges etc complete										
	Ward no 9										
	BEL 6th block		1	4.00					4		
	Thindlu village		1	4.00					4		
	HMT Layout 2nd block		1	4.00					4		
	Near vyasa school		1	4.00					4		
	Ward no 10										
	Venugopal swamy temple		1	4.00					4		
	Ward no 11										
	Singapura village		1	4.00					4		
	Nos								24.00	84.00	2016.00

Contractor

Assistant Engineer

Assistant Executive Engineer
 Assistant Executive Engineer
 Vidyaranyapura Sub Division
 BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
54	Supplying shunt capacitors conforming to IS2834,3 phase 400/440 volts grade for power factor improvement of rotating machinery,Capacitor in KVAR rating Nos.2KVAR capacity with all lead and lift=,loading,unloading and labour charges etc complete as per specifications										
	Ward no 9										
	BEL 6th block		1						1		
	Thindlu village		1						1		
	HMT Layout 2nd block		1						1		
	Near vyasa school		1						1		
	Ward no 10										
	Venugopal swamy temple		1						1		
	Ward no 11										
	Singapura village		1						1		
		Nos							6.00	365.00	2190.00
55	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve,indicator ON/OFF,energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as per required confirming to IEC60898.5-32Amps TPNP No. 47 / I No.6.16.5 KPWD SR 2014-15										
	Ward no 9										
	BEL 6th block		1						1		
	Thindlu village		1						1		
	HMT Layout 2nd block		1						1		
	Near vyasa school		1						1		
	Ward no 10										
	Venugopal swamy temple		1						1		
	Ward no 11										
	Singapura village		1						1		
		Nos							6.00	1616.00	9696.00
56	Fabricating supplying and mounting MS box made out...SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation,provided with hinged front cover,equipped with tamper proof locking arrangements,with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finishd with approved colour enameled metal paint etc.,complete P.No.49,I.No.6.40.2KPWD Electrical SR 2014-15										
	Ward no 9										
	BEL 6th block										
	16SWG		2.00	120.00	60.00				14400.00		
			1.00	300.00	25.00				7500.00		
	Thindlu village										
	16SWG		2.00	120.00	60.00				14400.00		
			1.00	300.00	25.00				7500.00		
	HMT Layout 2nd block										
	16SWG		2.00	120.00	60.00				14400.00		
			1.00	300.00	25.00				7500.00		
	Near vyasa school										
	16SWG		2.00	120.00	60.00				14400.00		
			1.00	300.00	25.00				7500.00		
	Ward no 10										
	Venugopal swamy temple										
	16SWG		2.00	120.00	60.00				14400.00		
			1	300.00	25.00				7500		
	Ward no 11										
	Singapura village										

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BRMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
	16SWG		2	120.00	60.00				14400		
			1.00	300.00	25.00				7500.00		
		Sq cm							131400.00	0.33	43362.00
57	Supplying and delivery at site brand new star/ Essen/ Lotus/ Sun-shines /Adarsh /GK Controls best in digenous make combined energy meter-cum-control panel board unit of size 600x450x200mm minimum mechanically strong vermin and water proof.The unit shall have two detachable doors suitable for operation on 3ph,50Hz,380/440 volts,A.C supply with spring loaded latch, locking device with a key ribs should be provided inside the door,canopy apron and louvers ventilators shall be provided.the combined energy meter cum-control panel board unit suitable for operation.The panel board shall be fabricated on single unit in the above components for suitable pump set.12.5HPto15HP Star Delta Starter SERDED Rate										
	Ward no 9										
	BEL 6th block		1						1		
	Thindlu village		1						1		
	HMT Layout 2nd block		1						1		
	Near vyasa school		1						1		
	Ward no 10										
	Venugopal swamy temple		1						1		
	Ward no 11										
	Singapura village		1						1		
		Nos							6.00	11495.00	68970.00
58	Earthwork excavation for pipeline trenches including deporting or bank upto a lead of 50mtrs including shirry and statting danger lighting and usig site rails and boming poles at every 100 mtrs wherever necessary as directed in the following strstructure man hole.PageNo.01/ItemNo.1.2.2/PRED SR 2012-13 Hard Soil										
	Ward no 9										
	BEL 6th block		1	60.00	0.60	0.60	0.60	0.75	27		
	Thindlu village		1	60.00	0.60	0.60	0.60	0.75	27		
	HMT Layout 2nd block		1	60.00	0.60	0.60	0.60	0.75	27		
	Near vyasa school		1	60.00	0.60	0.60	0.60	0.75	27		
	Ward no 10										
	Venugopal swamy temple		1	60.00	0.60	0.60	0.60	0.75	27		
	Ward no 11										
	Singapura village		1	60.00	0.60	0.60	0.60	0.75	27		
		Cum							162.00	196.00	31752.00
59	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring in to trenches,laying true to line,level and perfect linking at joints,leak proof including jointing encasing the pipe alround to a depth Not lessthan 15cm with grave or selected earth avalabile from the excavation Etc.,PageNo.15 item No.3.4.2 b PRED SR 2012-13.										
	Ward no 9										
	BEL 6th block										
	75 mm dia 6 KSC PVC pipe		1	60.00					60		
	Thindlu village										
	75 mm dia 6 KSC PVC pipe		1	60.00					60		
	HMT Layout 2nd block										
	75 mm dia 6 KSC PVC pipe		1	60.00					60		
	Near vyasa school										
	75 mm dia 6 KSC PVC pipe		1	60.00					60		
	Ward no 10										
	Venugopal swamy temple										
	75 mm dia 6 KSC PVC pipe		1	60.00					60		
	Ward no 11										
	Singapura village										

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length	Width 1	width 2	Average Width	Depth	Quantity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters	meters			
	75 mm dia 6 KSC PVC pipe		1	60.00					60		
	Rmtr								360.00	164.00	59040.00
60	Refilling the basement and pipeline trenches with seclated available earth for trench excavation including authority condition in layers from the di including disponsary of the sunplus earth with a heavy 200mtrs PageNo.3/ItemNo.1.6/PREDSR 2012-13										
	Ward no 9								Qty. Vide Item No. 58	108	
	Ward no 10								Qty. Vide Item No. 58	27	
	Ward no 11								Qty. Vide Item No. 58	27	
	Cum								162.00	63.00	10206.00
61	KSRB13.6.36: Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwedend) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. SpecificationNo.KBS13.2.6/13.3P. 92 / I.13.37 PWD SR - 2016-17										
	Ward no 9										
	BEL 6th block		2						2		
	Thindlu village		2						2		
	HMT Layout 2nd block		2						2		
	Near vyasa school		2						2		
	Ward no 10										
	Venugopal swamy temple		2						2		
	Ward no 11										
	Singapura village		2						2		
	Each								12.00	2315.00	27780.00
62	KSRB2-2.2:Earthwork excavation for foundation of buildings,culverts water supply,sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width,in Hard soil not exceeding 1.5m,in depth including dressing the bottom and sides of pits and trenches,stacking the excavated soil clear from edges of excavation with lead upto 50m,after breaking of clods complete as per specifications, specification,No,KBS2.1(a)/2.3.5,PageNo.5/ItemNo.2.3/PWD-SR 2016-17										
	Ward no 9										
	BEL 6th block										
	Centre Line		1.00	18.40	1.00	1.00	1.00	1.00	18.40		
	Culumns		4.00	1.50	1.50	1.50	1.50	1.20	10.80		
	Thindlu village										
	Centre Line		1.00	18.40	1.00	1.00	1.00	1.00	18.40		
	Culumns		4.00	1.50	1.50	1.50	1.50	1.20	10.80		
	HMT Layout 2nd block										
	Centre Line		1.00	18.40	1.00	1.00	1.00	1.00	18.40		
	Culumns		4.00	1.50	1.50	1.50	1.50	1.20	10.80		
	Near vyasa school										
	Centre Line		1.00	18.40	1.00	1.00	1.00	1.00	18.40		
	Culumns		4.00	1.50	1.50	1.50	1.50	1.20	10.80		
	Ward no 10										
	Venugopal swamy temple										
	Centre Line		1.00	18.40	0.90	0.90	0.90	0.80	13.25		
	Culumns		4	1.50	1.50	1.50	1.50	1.20	10.80		
	Ward no 11										
	Singapura village										
	Centre Line		1	18.40	0.90	0.90	0.90	0.80	13.25		
	Culumns		4.00	1.50	1.50	1.50	1.50	1.20	10.80		
	Construction of Bangalore one centre buildings										
	Near ward office										

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
	Footing		8	1.30	1.50	1.50	1.50	1.50	23.40		
	Plinth beam(Base)		1	26.70	0.20	0.20	0.20	0.50	2.67		
	Ramachancrapura										
	Footing		8	1.30	1.30	1.30	1.30	1.50	20.28		
	Plinth beam(Base)		1	26.70	0.20	0.20	0.20	0.50	2.67		
		Cum							213.92		
									213.12	213.00	45395.00
63	KSRB2.14-1: Extra for additional lift of 1.5m. or part there of for excavation In loose/soft or hard soil including cost of materials,labour complete as per specifications.(Page no -7, item no - 2.21)										
	Near ward office										
	Footing		4.00	1.50	1.50	1.50	1.50	1.50	13.50		
	Ramachancrapura										
	Footing		4.00	1.50	1.50	1.50	1.50	1.50	13.50		
		Cum							27.00	230.00	6210.00
64	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @220kgs,with 40mm and down size graded granite metal coarse aggregates@0.892cum and fine aggregates@465cum machine mixed, machine mixed,concrete laid in layers not exceeding 15cms,thick well compacted, in foundation and plinth,including cost of all material, labour HOM Machinery curing complete as per specification,(Page. No. 12 Item No. 4.2										
	Near ward office										
	Footing		8.00	1.50	1.50	1.50	1.50	0.15	2.70		
	For Plinth Beam(Base)		1.00	26.70	0.45	0.45	0.45	0.15	1.80		
	Ramachancrapura										
	Footing		8.00	1.50	1.50	1.50	1.50	0.15	2.70		
	For Plinth Beam(Base)		1.00	26.70	0.45	0.45	0.45	0.15	1.80		
									9.00		
		Cum							8.49	5695.00	48351.00
65	SRB4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @180kgs with 40mm and downsize graded granite metal coarse aggregates @0.85cum and fine aggregates@0.57cum machine mixed,concrete laid in layers not exceeding 15cms,thick,well compacted,in foundation and plinth,including cost of all materials,labour,HOM of machinery,curing complete as per specifications. Specification No. KBS4.1,4.2.No.12/ItemNo.4.3/PWDSR2016-17										
	Ward no 9										
	BEL 6th block										
	Wall portion		1.00	18.40	0.90	0.90	0.90	0.15	2.48		
			4.00	1.50	1.50	1.50	1.50	0.15	1.35		
	For flooring		1	4.70	4.10	4.10	4.10	0.15	2.89		
	Thindlu village										
	Wall portion		1.00	18.40	0.90	0.90	0.90	0.15	2.48		
			4	1.50	1.50	1.50	1.50	0.15	1.35		
	For flooring		1.00	4.70	4.10	4.10	4.10	0.15	2.89		
	HMT Layout 2nd block										
	Wall portion		1	18.40	0.90	0.90	0.90	0.15	2.48		
			4.00	1.50	1.50	1.50	1.50	0.15	1.35		
	For flooring		1.00	4.70	4.10	4.10	4.10	0.15	2.89		
	Near vyasa school										
	Wall portion		1.00	18.40	0.90	0.90	0.90	0.15	2.48		
			4.00	1.50	1.50	1.50	1.50	0.15	1.35		
	For flooring		1	4.70	4.10	4.10	4.10	0.15	2.89		
	Ward no 10										

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length	Width 1	width 2	Average Width	Depth	Quantity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters	meters			
	Venugopal swamy temple										
	Wall portion		1	18.40	0.90	0.90	0.90	0.15	2.48		
			4.00	1.50	1.50	1.50	1.50	0.15	1.35		
	For flooring		1.00	4.70	4.10	4.10	4.10	0.15	2.89		
	Ward no 11										
	Singapura village										
	Wall portion		1.00	18.40	0.90	0.90	0.90	0.15	2.48		
			4	1.50	1.50	1.50	1.50	0.15	1.35		
	For flooring		1.00	4.70	4.10	4.10	4.10	0.15	2.89		
		Cum							40.35		
									40.33	5492.00	221492.00
66	KSRB5.3-3: Providing and constructing granite/trap/basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS5-1.13 Page No. 23/Item No. 5.9 / PWD SR 2015-16										
	Ward no 9										
	BEL 6th block										
	Wall portion		1.00	18.40	0.75	0.75	0.75	0.60	8.28		
	Deduction for columns		-4	1.50	0.75	0.75	0.75	0.60	-2.70		
	Thindlu village										
	Wall portion		1	18.40	0.75	0.75	0.75	0.60	8.28		
	Deduction for columns		-4.00	1.50	0.75	0.75	0.75	0.60	-2.70		
	HMT Layout 2nd block										
	Wall portion		1.00	18.40	0.75	0.75	0.75	0.60	8.28		
	Deduction for columns		-4	1.50	0.75	0.75	0.75	0.60	-2.70		
	Near vyasa school										
	Wall portion		1	18.40	0.75	0.75	0.75	0.60	8.28		
	Deduction for columns		-4.00	1.50	0.75	0.75	0.75	0.60	-2.70		
	Ward no 10										
	Venugopal swamy temple										
	Wall portion		1	18.40	0.75	0.75	0.75	0.60	8.28		
	Deduction for columns		-4.00	1.50	0.75	0.75	0.75	0.60	-2.70		
	Ward no 11										
	Singapura village										
	Wall portion		1	18.40	0.75	0.75	0.75	0.60	8.28		
	Deduction for columns		-4.00	1.50	0.75	0.75	0.75	0.60	-2.70		
		Cum							33.48	4724.00	158160.00
67	KSRB5.3-3: Providing and constructing granite/trap/basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS5-1.13 Page No. 23/Item No. 5.9 / PWD SR 2015-16										
	Ward no 9										
	BEL 6th block										
	Wall portion		1.00	18.40	0.45	0.45	0.45	0.45	3.73		
	Deduction for columns		-4.00	1.50	0.45	0.45	0.45	0.45	-1.22		
	Thindlu village										
	Wall portion		1.00	18.40	0.45	0.45	0.45	0.45	3.73		
	Deduction for columns		-4.00	1.50	0.45	0.45	0.45	0.45	-1.22		
	HMT Layout 2nd block										
	Wall portion		1.00	18.40	0.45	0.45	0.45	0.45	3.73		
	Deduction for columns		-4.00	1.50	0.45	0.45	0.45	0.45	-1.22		
	Near vyasa school										

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyanarayana Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length	Width 1	width 2	Average Width	Depth	Quantity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters	meters			
	Wall portion		1.00	18.40	0.45	0.45	0.45	0.45	3.73		
	Deduction for columns		-4.00	1.50	0.45	0.45	0.45	0.45	-1.22		
	Ward no 10										
	Venugopal swamy temple										
	Wall portion		1.00	18.40	0.45	0.45	0.45	0.45	3.73		
	Deduction for columns		-4	1.50	0.45	0.45	0.45	0.45	-1.22		
	Ward no 11										
	Singapura village										
	Wall portion		1	18.40	0.45	0.45	0.45	0.45	3.73		
	Deduction for columns		-4.00	1.50	0.45	0.45	0.45	0.45	-1.22		
	Cum								15.07		
									15.04	5648.00	84946.00
68	KSRB2.3: Filling available excavated earth (excluding rock) insides of foundations upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5m. including cost of all labour complete as per specifications. Specification No. KBS2.9(P.6/I.2.10) PWD SR 2016-17										
				Qty Vide Item No. 62+63					240.12		
	Cum								237.58	143.00	33974.00
69	KSRB5-11: Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200mm having block density not less than 1800kg/m3 and having a minimum average compressive strength 5.00N/mm2 confirming to IS2185(Part):2005 and constructed with CM1:4, as per IS2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBSNo. 5.4. PageNo. 25/ItemNo. 5.27/PWDSR 2016-17										
	Ward no 9										
	BEL 6th block										
	Wall portion		2.00	5.10				3.00	30.60		
			2.00	4.10				3.00	24.60		
	Parapet wall		2	5.10				1.00	10.20		
			2.00	4.10				1.00	8.20		
	Steps		4.00	4.10				0.20	3.28		
	Deductions		-1.00	3.04				2.50	-7.60		
	V		-2.00	0.90				0.60	-1.08		
	Thindlu village										
	Wall portion		2.00	5.10				3.00	30.60		
			2.00	4.10				3.00	24.60		
	Parapet wall		2	5.10				1.00	10.20		
			2.00	4.10				1.00	8.20		
	Steps		4.00	4.10				0.20	3.28		
	Deductions		-1.00	3.04				2.50	-7.60		
	V		-2.00	0.90				0.60	-1.08		
	HMT Layout 2nd block										
	Wall portion		2.00	5.10				3.00	30.60		
			2.00	4.10				3.00	24.60		
	Parapet wall		2	5.10				1.00	10.20		
			2.00	4.10				1.00	8.20		
	Steps		4.00	4.10				0.20	3.28		
	Deductions		-1.00	3.04				2.50	-7.60		
	V		-2.00	0.90				0.60	-1.08		
	Near vyasa school										


Contractor


Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
	Wall portion		2.00	5.10				3.00	30.60		
			2.00	4.10				3.00	24.60		
	Parapet wall		2	5.10				1.00	10.20		
			2.00	4.10				1.00	8.20		
	Steps		4.00	4.10				0.20	1.64		
	Deductions		-1.00	3.04				2.50	-7.60		
	V		-2.00	0.90				0.60	-1.08		
	Ward no 10										
	Venugopal swamy temple										
	Wall portion		2.00	5.10				3.00	30.60		
			2	4.10				3.00	24.60		
	Parapet wall		2.00	5.10				1.00	10.20		
			2.00	4.10				1.00	8.20		
	Steps		4	4.10				0.20	3.28		
	Deductions		-1.00	3.04				2.50	-7.60		
	V		-2	0.90				0.60	-1.08		
	Ward no 11										
	Singapura village										
	Wall portion		2	5.10				3.00	30.60		
			2.00	4.10				3.00	24.60		
	Parapet wall		2.00	5.10				1.00	10.20		
			2	4.10				1.00	8.20		
	Steps		4.00	4.10				0.20	3.28		
	Deductions		-1	3.04				2.50	-7.60		
	V		-2.00	0.90				0.60	-1.08		
	Near ward office										
	Walls		1	26.70				3.00	80.10		
	Parappet Wall		1	28.50				1.20	34.20		
	Deduction for openings										
	Door D		-1	1.50				2.10	-3.15		
	Window W		-8	1.20				1.20	-11.52		
	Ramachancrapura										
	Walls		1	26.70				3.00	80.10		
	Parappet Wall		1	28.50				1.20	34.20		
	Deduction for openings										
	Door D		-1	1.50				2.10	-3.15		
	Window W		-8	1.20				1.20	-11.52		
		Sqm							606.82		
									603.98	1056.00	637803.00
70	KSRB4.2.2: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @320kgs,with 20mm and down size graded granite metal,coarse aggregates @0.878cum and fine aggregates@0.459cum with superplastisiser @3lts confirming to IS9103-1999 re affirmed-2008 machine mixed,concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs,staircase,lintels,retainingwalls,walls(anythickness)including attached plasters, column, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks,anchor blocks,plain window cills,fillets etc,including cost of all materials, labour,HOM of machinery,curing, complete as per specifications. Specification No. KBS4.1,4.6, No.13 / Item No. 4.11 / PWD SR 2016-17										
	Ward no 9										
	BEL 6th block										

B.B. 95
Contractor


Assistant Engineer


Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
	Column Footings		4	1.50	1.50	1.50	1.50	0.60	5.40		
			4	0.45	0.23	0.23	0.23	4.50	1.86		
	Plinth beam		1	18.40	0.20	0.20	0.20	0.30	1.10		
	Lintels		1	18.40	0.20	0.20	0.20	0.15	0.55		
	Roof slabs		1	5.55	4.50	4.50	4.50	0.15	3.75		
	Thindlu village										
	Column Footings		4	1.50	1.50	1.50	1.50	0.75	6.75		
			4	0.45	0.23	0.23	0.23	4.50	1.86		
	Plinth beam		1	18.40	0.20	0.20	0.20	0.30	1.10		
	Lintels		1	18.40	0.20	0.20	0.20	0.15	0.55		
	Roof slabs		1	5.55	4.50	4.50	4.50	0.15	3.75		
	HMT Layout 2nd block										
	Column Footings		4	1.50	1.50	1.50	1.50	0.60	5.40		
			4	0.45	0.23	0.23	0.23	4.50	1.86		
	Plinth beam		1	18.40	0.20	0.20	0.20	0.30	1.10		
	Lintels		1	18.40	0.20	0.20	0.20	0.15	0.55		
	Roof slabs		1	5.55	4.50	4.50	4.50	0.15	3.75		
	Near vyasa school										
	Column Footings		4	1.50	1.50	1.50	1.50	0.75	6.75		
			4	0.45	0.23	0.23	0.23	4.50	1.86		
	Plinth beam		1	18.40	0.20	0.20	0.20	0.30	1.10		
	Lintels		1	18.40	0.20	0.20	0.20	0.15	0.55		
	Roof slabs		1	5.55	4.50	4.50	4.50	0.15	3.75		
	Ward no 10										
	Venugopal swamy temple										
	Column Footings		4	1.50	1.50	1.50	1.50	0.60	5.40		
			4	0.45	0.23	0.23	0.23	4.50	1.86		
	Plinth beam		1	18.40	0.20	0.20	0.20	0.30	1.10		
	Lintels		1	18.40	0.20	0.20	0.20	0.15	0.55		
	Roof slabs		1	5.55	4.50	4.50	4.50	0.15	3.75		
	Ward no 11										
	Singapura village										
	Column Footings		4	1.50	1.50	1.50	1.50	0.60	5.40		
			4	0.45	0.23	0.23	0.23	4.50	1.86		
	Plinth beam		1	18.40	0.20	0.20	0.20	0.30	1.10		
	Lintels		1	18.40	0.20	0.20	0.20	0.15	0.55		
	Roof slabs		1	5.55	4.50	4.50	4.50	0.15	3.75		
		Cum							78.69		
									77.10	6783.00	522969.00
71.00	KSRB4.2.8: Providing and laying in position reinforced cement concrete of design mixM20 with OPCcement @320kgs, with 20mm and downsize graded granite metal coarse aggregates @0.69cum and fine aggregates @0.46cum,with superplastisiser @3lts confirming to IS9103-1999Reaffirmed-2008,machine mixed,concrete laid in layers not exceeding 15cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles, and beams retaining walls, returnwalls, walls(anythickness) including attached plasters, columns, pillars, posts, struts, buttresses, string or lacing courses, parapets,coping,bedblocks,anchorblocks,plainwindowcills,filletsetc.,includingcostofallmaterials,labour,HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6. (Page No : 14, item No : 4.13)										
	Near ward office										
	Lintel		1	35.80	0.20	0.20	0.20	0.20	1.43		
	Roof beam		1	35.80	0.30	0.30	0.30	0.45	4.83		
			1	4.00	4.50	4.50	4.50	0.15	2.70		
	Roof slab		1	5.00	7.60	7.60	7.60	0.15	5.70		

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
			1	5.50	1.00	1.00	1.00	0.15	0.83		
	Ramachancrapura										
	Lintel		1	35.80	0.20	0.20	0.20	0.20	1.43		
	Roof beam		1	35.80	0.30	0.30	0.30	0.45	4.83		
			1	4.80	4.50	4.50	4.50	0.15	3.24		
	Roof slab		1	5.00	7.60	7.60	7.60	0.15	5.70		
			1	5.50	1.00	1.00	1.00	0.15	0.83		
		Cum							31.52		
									31.16	6950.00	216562.00
72	KSRB4.2.10: Providing and laying in position reinforced cement concrete of mix M20 with OPC cement @24kgs,with12mm and down size graded granite metal coarse aggregates@0.5175 cum and fineaggregates@0.345 cum with superplastisiser@0.225lts,machine mixed,well compacted for plain chajja of 7.5cms.average thickness,upto ground floor lever,including cost of all materials,labour,HOM of machinery,curing,complete as per specification. Specification NO. KBS4.1,4.6 PageNo.14 / ItemNo. 4.19 / PWDSR 2016-17										
	Ward no 9										
	BEL 6th block										
			1	5.00	0.60	0.60	0.60		3.00		
	Thindlu village										
			1	5.00	0.60	0.60	0.60		3.00		
	HMT Layout 2nd block										
			1	5.00	0.60	0.60	0.60		3.00		
	Near vyasa school										
			1	5.00	0.60	0.60	0.60		3.00		
	Ward no 10										
	Venugopal swamy temple										
			1	5.00	0.60	0.60	0.60		3.00		
	Ward no11										
	Singapura village										
			1	5.00	0.60	0.60	0.60		3.00		
	Near ward office										
	Chejja		8.00	1.70	0.90	0.90	0.90		12.24		
	Ramachancrapura										
	Chejja		8.00	1.70	0.90	0.90	0.90		12.24		
		Sqm							42.48	514.00	21835.00
									Limit: 42.38		
73	KSRB4.9.1:Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending,hooking, placing in position,lapping and/or welding wherever required,tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design(laps,hooks and wastage shall not be measured and paid)cost of materials,labour,HOM of machinery complete as per specifications. Specification No. KBS4.6.3 PageNo.17 / Item No. 4.46.2 / PWD SR 2016-17 - FE 500										
	Ward no 9										
	For Roof, Columns Beams		1	120.00	32.35				3882.00		
	Chajjas @ 7.5 Kg / sqm		1	7.50	8.10				60.75		
	Ward no 10										
	For Roof, Columns Beams		1	120.00	8.09				970.80		
	Chajjas @ 7.5 Kg / sqm		1	7.50	2.03				15.23		
	Ward no 11										
	For Roof, Columns Beams		1	120.00	8.09				970.80		
	Chajjas @ 7.5 Kg / sqm		1	7.50	2.03				15.23		
	120kg/cum for Footings				18.50			120.00	2220.00		
	150kg/cum for Columns				12.50			150.00	1875.00		

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quntity	Rate in Rs.	Amount in Rs.
	120kg/cum for Beams					7.80		120.00	936.00		
	100kg/cum for Slabs					13.85		100.00	1385.00		
	80kg/cum for Plinth, Linteland					7.90		80.00	632.00		
									12962.81		
									12.96		
									12.85	78460.00	1008211.00
		MT									
74	KSRB4-6.1: Providing and removing centering, shuttering, strutting, propping etc., and removal of formwork for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (Page No : 15, item No : 4.28)										
	Near ward office										
	Footing		8.00	5.40				0.60	25.92		
	Ramachancrapura										
	Footing		8.00	5.40				0.60	25.92		
		Sqm							51.84	260.00	13478.00
75	KSRB4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of formwork for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (Page No : 15, item No : 4.31)										
	Ward no 9										
	BEL 6th block										
	Columns Footing		4	4.80				0.60	11.52		
			4.00	0.92				4.00	14.72		
								0.20	3.68		
	Plinth		1	18.40				0.15	2.76		
	Lintels		1	18.40					24.98		
	Roof		1.00	5.55	4.50	4.50	4.50	0.15	1.67		
	Sides		2	5.55				0.15	1.35		
			2	4.50							
	Thindlu village										
	Columns Footing		4	4.80				0.60	11.52		
			4	0.92				4.00	14.72		
								0.20	3.68		
	Plinth		1.00	18.40				0.15	2.76		
	Lintels		1	18.40					24.98		
	Roof		1	5.55	4.50	4.50	4.50	0.15	1.67		
	Sides		2.00	5.55				0.15	1.35		
			2	4.50							
	HMT Layout 2nd										
	Columns Footing		4.00	4.80				0.60	11.52		
			4	0.92				4.00	14.72		
								0.20	3.68		
	Plinth		1	18.40				0.15	2.76		
	Lintels		1.00	18.40					24.98		
	Roof		1	5.55	4.50	4.50	4.50	0.15	1.67		
	Sides		2	5.55				0.15	1.35		
			2.00	4.50							
	Near vyasa school										
	Columns Footing		4	4.80				0.60	11.52		
			4.00	0.92				4.00	14.72		
								0.20	3.68		
	Plinth		1	18.40				0.15	2.76		
	Lintels		1	18.40					24.98		
	Roof		1.00	5.55	4.50	4.50	4.50	0.15	1.67		
	Sides		2	5.55				0.15	1.35		
			2	4.50							
	Ward no 10										

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
	Venugopal swamy temple										
	Columns Footing		4	4.80				0.60	11.52		
			4.00	0.92				4.00	14.72		
	Plinth		1	18.40				0.20	3.68		
	Lintels		1	18.40				0.15	2.76		
	Roof		1.00	5.55	4.50	4.50	4.50		24.98		
	Sides		2	5.55				0.15	1.67		
			2	4.50				0.15	1.35		
	Ward no 11										
	Singapura village										
	Columns Footing		4	4.80				0.60	11.52		
			4.00	0.92				4.00	14.72		
	Plinth		1	18.40				0.20	3.68		
	Lintels		1	18.40				0.15	2.76		
	Roof		1.00	5.55	4.50	4.50	4.50		24.98		
	Sides		2	5.55				0.15	1.67		
			2	4.50				0.15	1.35		
	Near ward office										
	For plinth beam		2.00	26.70				0.35	18.69		
	Ramachancrapura								0.00		
	For plinth beam		2.00	26.70				0.35	18.69		
		Sqm							401.40		
									400.54	330.00	132178.00
76	KSRB4-6.5: Providing and removing centering,shuttering, strutting, propping etc.,for columns,pillars,postandstruts,square/rectangular/polygon in plan including cost of all materials,labour complete as per specifications.Specification No.KBS4.6.2 (Page No : 16, item No : 4.32)										
	Near ward office										
	Columns		8.00	1.50				5.40	64.80		
	Ramachancrapura										
	Columns		8.00	1.50				5.40	64.80		
		Sqm							129.60		
									129.36	412.00	53296.00
77	KSRB4-6.2: Providing and removing centering, shuttering, strutting,propping etc.,and removal of formwork for suspended floors, landings, balconies and likes, thickness upto200mm including cost of all materials, labour complete as per specificaion supto3.50m from ground level.SpecificationNo.KBS4.6.2(PageNo:15, item No : 4.18)										
	Near ward office										
	Roof slab		1.00	6.50	10.00	10.00	10.00		65.00		
			1.00	6.50	1.20	1.20	1.20		7.80		
	Ramachancrapura										
	Roof slab		1.00	6.50	10.00	10.00	10.00		65.00		
			1.00	6.50	1.20	1.20	1.20		7.80		
		Sqm							145.60		
									142.84	353.00	50423.00
78	KSRB4-6.7: Providing and removing centering, shuttering ,strutting, propping etc.,and removal of formwork for sides and soffits of beams,beam haunchings, cantilever girders,bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications.SpecificationNo.KBS4.6.2(Page No : 16, item No : 4.34)										
	Near ward office										
	Roof beam		2.00	40.85				0.20	16.34		
			2.00	48.90				0.45	44.01		

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
	Ramachancrapura										
	Roof beam		2.00	40.85				0.20	16.34		
			2.00	48.90				0.45	44.01		
		Sqm							120.70	288.00	34762.00
79	KSRB4-6.10: Providing and removing centering, shuttering, strutting, propping etc., for complete as per specifications. Specification NOKBS4.6.2 Page No. 16/Item No. 4.37 / PWD SR 2016-17										
	Ward no 9										
	BEL 6th block		1	5.50	0.60	0.60	0.60		3.30		
	Thindlu village		1	5.50	0.60	0.60	0.60		3.30		
	HMT Layout 2nd block		1	5.50	0.60	0.60	0.60		3.30		
	Near vyasa school		1	5.50	0.60	0.60	0.60		3.30		
	Ward no 10										
	Venugopal swamy temple		1	5.50	0.60	0.60	0.60		3.30		
	Ward no 11										
	Singapura village		1	5.50	0.60	0.60	0.60		3.30		
	Near ward office										
	Chajja		8.00	1.85	0.90	0.90	0.90		13.32		
	Ramachancrapura										
	Chajja		8.00	1.85	0.90	0.90	0.90		13.32		
		Sqm							46.44	305.00	14164.00
80	KSRB15-3-13: Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. (Page No. 114, Item No. 15.21)										
	Ward no 9										
	BEL 6th block		1	5.80	5.00	5.00	5.00		29.00		
	Thindlu village		1	5.80	5.00	5.00	5.00		29.00		
	HMT Layout 2nd block		1	5.80	5.00	5.00	5.00		29.00		
	Near vyasa school		1	5.80	5.00	5.00	5.00		29.00		
	Ward no 10										
	Venugopal swamy temple		1	6.50	9.80	9.80	9.80		63.70		
	Ward no 11										
	Singapura village		1	6.50	9.80	9.80	9.80		63.70		
		Sqm							243.40		
									241.84	217.00	52479.00
81	KSRB15.3.11: Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No. 114/Item No. 15.19/PWD SR 2016-17 (Inside wall)										
	Ward no 9										
	BEL 6th block										
	Inside wall		2	4.70				3.00	28.20		
			2	4.10				3.00	24.60		
	Deductions - For rolling		-1	3.04				2.50	-7.60		
	ventilators		-2	0.90				0.60	-1.08		
	Thindlu village										
	Inside wall		2	4.70				3.00	28.20		
			2	4.10				3.00	24.60		

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters	meters			
	Deductions - For rolling ventilators		-1	3.04				2.50	-7.60		
	HMT Layout 2nd block Inside wall		-2	0.90		1.00		0.60	-1.08		
			1.00								
			2	4.70				3.00	28.20		
			2	4.10				3.00	24.60		
	Deductions - For rolling ventilators		-1	3.04				2.50	-7.60		
	Near vyasa school		-2	0.90				0.60	-1.08		
	Inside wall		2	4.70				3.00	28.20		
			2	4.10				3.00	24.60		
	Deductions - For rolling ventilators		-1	3.04				2.50	-7.60		
	Ward no 10		-2	0.90				0.60	-1.08		
	Venugopal swamy temple										
	Inside wall		2	4.70				3.00	28.20		
			2.00	4.10				3.00	24.60		
	Deductions - For rolling ventilators		-1	3.04				2.50	-7.60		
	Ward no 11		-2.00	0.90				0.60	-1.08		
	Singapura village										
	Inside wall		2.00	4.70				3.00	28.20		
			2	4.10				3.00	24.60		
	Deductions - For rolling ventilators		-1.00	3.04				2.50	-7.60		
			-2	0.90				0.60	-1.08		
		Sqm							264.72	263.00	69621.00
82	KSRB15-3.10 : Providing 20mm thick cement plaster in single coat with cement mortar 1:6, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work										
	Ward no 9										
	BEL 6th block										
	Wall portion		2	5.10				3.00	30.60		
			2	4.10				3.00	24.60		
	Parapet wall		2	5.10				1.00	10.20		
			2	4.10				1.00	8.20		
	Steps		4	4.10				0.20	3.28		
	Deductions		-1	3.04				2.50	-7.60		
	V		-2	0.90				0.60	-1.08		
	Thindlu village										
	Wall portion		2	5.10				3.00	30.60		
			2	4.10				3.00	24.60		
	Parapet wall		2	5.10				1.00	10.20		
			2	4.10				1.00	8.20		
	Steps		4	4.10				0.20	3.28		
	Deductions		-1	3.04				2.50	-7.60		

Contractor

Assistant Engineer

Assistant Executive Engineer
 Bidvaranyapura Sub Division
 Bangalore - 07

SL. No.	DESCRIPTIONS	UNIT	NO	Length	Width 1	width 2	Average Width	Depth	Quantity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters	meters			
	V		-2	0.90				0.60	-1.08		
	HMT Layout 2nd block										
			2	5.10				3.50	35.70		
			2	4.10				3.50	28.70		
	Parapet wall		2	5.10				1.00	10.20		
			2	4.10				1.00	8.20		
	Steps		4	4.10				0.20	3.28		
	Deductions		-1	3.04				2.50	-7.60		
	V		-2	0.90				0.60	-1.08		
	Near vyasa school										
	Wall portion		2	5.10				3.00	30.60		
			2	4.10				3.00	24.60		
	Parapet wall		2	5.10				1.00	10.20		
			2	4.10				1.00	8.20		
	Steps		4	4.10				0.20	3.28		
	Deductions		-1	3.04				2.50	-7.60		
	V		-2	0.90				0.60	-1.08		
									282.00		
									280.40	235.00	65894.00
83	KSRB 15.3.2 Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications..(with all lead and lift , loading and unloading and allover incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work										
	Ward no 10										
	Venugopal swamy temple										
	Wall portion		2	5.10				3.00	30.60		
			2	4.10				3.00	24.60		
	Parapet wall		2	5.10				1.00	10.20		
			2	4.10				1.00	8.20		
	Steps		4	4.10				0.20	3.28		
	Deductions		-1	3.04				2.50	-7.60		
	V		-2	0.90				0.60	-1.08		
	Ward no 11										
	Singapura village										
	Wall portion		2	5.10				3.00	30.60		
			2	4.10				3.00	24.60		
	Parapet wall		2	5.10				1.00	10.20		
			2	4.10				1.00	8.20		
	Steps		4	4.10				0.20	3.28		
	Deductions		-1	3.04				2.50	-7.60		
	V		-2	0.90				0.60	-1.08		
	Near ward office										
	Walls		1	15.00				3.00	45.00		
	Parappet Wall		1	15.00				1.20	18.00		
	Deduction for openings										
	Door D		-1	1.50				2.10	-3.15		
	Window W		-8	1.20				1.20	-11.52		
	Ramachancrapura										

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quntity	Rate in Rs.	Amount in Rs.
	Walls		1	15.00				3.00	45.00		
	Parappet Wall		1	15.00				1.20	18.00		
	Deduction for openings										
	Door D		-1	1.50				2.10	-3.15		
	Window W		-8	1.20				1.20	-11.52		
		Sqm							233.06		
									225.90	186.00	42017.00
84	KSRB 15.10.2 Providing white washing for every one additional coat with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work										
		Sqm							225.90		
									225.90	5.00	1130.00
85	KSRB 15.10.4 Providing white washing to ceiling and / or sloping roof surface with additional one coat with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work										
	Ward no 9										
	BEL 6th block										
	Inside wall		1	4.70				4.10	19.27		
	Thindlu village										
	Inside wall		1	4.70				4.10	19.27		
	HMT Layout 2nd block										
	Inside wall		1	4.70				4.10	19.27		
	Near vyasa school										
	Inside wall		1	4.70				4.10	19.27		
	Ward no 10										
	Venugopal swamy temple										
	Inside wall		1	4.70				4.10	19.27		
	Ward no 11										
	Singapura village										
	Inside wall		1.00	4.70				4.10	19.27		
			1.00	2.60				4.10	10.66		
		Sqm							126.28		
									126.22	5.00	631.00
86	KSRB15-7:Providing lime rendering for plastering to wall and ceiling,including costofmaterials,labour,curingcompleteasperspecifications.(P.115/I.15.33PWDSR-2016-17).										
									506.56		
		Sqm							380.34	29.00	11030.00
87	KSRB15.3.9: Providing 18mm thick cement plaster in single coat with cement mortar 1:6,to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials,labour,curing complete as per specifications Page No.114/ItemNo.15.17/PWD SR 2016-17 (Out side Wall)										
	Ward no 9										
	BEL 6th block										
	Outside		2.00	5.10				3.45	35.19		
			2.00	4.50				3.45	31.05		
	Deductions		-1.00	3.04				2.50	-7.60		
	V		-2.00	0.90				0.60	-1.08		

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapur 1 Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
	Thindlu village										
	Outside		2.00	5.10				3.45	35.19		
			2.00	4.50				3.45	31.05		
	Deductions		-1.00	3.04				2.50	-7.60		
	V		-2.00	0.90				0.60	-1.08		
	HMT Layout 2nd										
	Outside		2.00	5.10				3.45	35.19		
			2.00	4.50				3.45	31.05		
	Deductions		-1.00	3.04				2.50	-7.60		
	V		-2.00	0.90				0.60	-1.08		
	Near vyasa school										
	Outside		2.00	5.10				3.45	35.19		
			2.00	4.50				3.45	31.05		
	Deductions		-1.00	3.04				2.50	-7.60		
	V		-2.00	0.90				0.60	-1.08		
	Ward no 10										
	Venugopal swamy temple										
	Outside		2.00	5.10				3.45	35.19		
			2.00	4.50				3.45	31.05		
	Deductions		-1.00	3.04				2.50	-7.60		
	V		-2.00	0.90				0.60	-1.08		
	Ward no 11										
	Singapura village										
	Outside		2.00	5.10				3.45	35.19		
			2.00	4.50				3.45	31.05		
	Deductions		-1.00	3.04				2.50	-7.60		
	V		-2.00	0.90				0.60	-1.08		
	Sqm								345.36	222.00	76670.00
88	KSRB15-14.1: Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand papers smooth cost of materials ,labours,complete as per specifications PWD SR 2016-17 (P.117 /I. 15.49.1)										
									Qty Vide Item No.13+14	645.06	
		Sqm							645.06	79.00	50960.00
89	KSRB15-16.1:providing and finishing external walls in tow coats with water proof cement paint of approve brand and shade to give an even shade after thoroughy broomng the surface to remove all dirt and losse powdered material,free from mortar dops and other foreign matter cost of materials,labours,complete as per specifications PWDSR2016-17 (P. 118 /I. 15.53.2) with Primer										
									Qty Vide Item No.87	625.75	
		Sqm							625.75	95.00	59446.00
90	Providing and applying two coats with Plastic emulsion paint of approved brand wall surface to a give an even approved shade after thoroughly brushing the surface,free from mortar drops and other foreign matter, including priming , including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications,with primer. For internal walls.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work										
									Qty Vide Item No.83	225.90	
		Sqm							225.90	102.00	23042.00

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters	meters			
91	Providing and applying two coats with Plastic emulsion paint of approved brand wall surface to a give an even approved shade after thoroughly brushing the surface,free from mortar drops and other foreign matter, including priming , including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications,with primer.)For internal walls.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work										
				Qty Vide Item No.85					126.22		
		Sqm							126.22	105.00	13253.00
100	KSRB15-18.2: Providing and applying enamel metal paint two coats (excluding priming coat)over new steel or other metal surface brushing to given even shade after cleaning oil,grease,dirt and other foreign matter,including cost of materials,labour,complete as per specifications.Page No. 121 / Item No. 15.74 / PWD SR 2016-17										
	Ward no 9										
	BEL 6th block										
	Out Side		2.00	6.30				2.50	31.50		
			3.00	0.90				0.60	1.62		
	Thindlu village										
	Out Side		2.00	6.30				2.50	31.50		
			3.00	0.90				0.60	1.62		
	HMT Layout 2nd										
	Out Side		2.00	6.35				2.50	31.75		
			3.00	0.90				0.60	1.62		
	Near vyasa school										
	Out Side		2.00	6.05				2.50	30.25		
			3.00	0.90				0.60	1.62		
	Ward no 10										
	Venugopal swamy temple										
	Out Side		3.00	6.05				2.50	45.38		
			3.00	0.90				0.60	1.62		
	Ward no 11										
	Singapura village										
	Out Side		2.00	6.05				2.50	30.25		
			3.00	0.90				0.60	1.62		
		Sqm							210.35	93.00	19562.00
									Limit : 210.32		
101	Providing and fixing Special make glazed Vitrified tiles (Granomite finis)of approved make,quality and colour of sized 6000x600x10mm thick fixed on existing flooring with a special roffe adhesive for flooring and skirting etc.,complete including providing spears at required interval and removing stains etc.,complete.PageNo.107/ItemNo.14.43 / PWD SR 2016-17										
	Ward no 9										
	BEL 6th block										
			1.00	4.70	4.10	4.10	4.10		19.27		
			2.00	4.70				1.50	14.10		
			2.00	4.10				1.50	12.30		
	Deductions		-1.00	3.05				1.50	-4.58		
	Thindlu village										
			1.00	4.70	4.10	4.10	4.10		19.27		
			2.00	4.70				1.50	14.10		
			2.00	4.10				1.50	12.30		
	Deductions		-1.00	3.05				1.50	-4.58		
	HMT Layout 2nd										

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length	Width 1	width 2	Average Width	Depth	Quantity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters	meters			
			1.00	4.70	4.10	4.10	4.10		19.27		
			2.00	4.70				1.50	14.10		
			2.00	4.10				1.50	12.30		
	Deductions		-1.00	3.05				1.50	-4.58		
	Near vyasa school										
			1.00	4.70	4.10	4.10	4.10		19.27		
			2.00	4.70				1.50	14.10		
			2.00	4.10				1.50	12.30		
	Deductions		-1.00	3.05				1.50	-4.58		
	Ward no 10										
	Venugopal swamy temple										
			1.00	4.70	4.10	4.10	4.10		19.27		
			2.00	4.70				1.50	14.10		
			2.00	4.10				1.50	12.30		
	Deductions		-1.00	3.05				1.50	-4.58		
	Ward no 11										
	Singapura village										
			1.00	4.70	4.10	4.10	4.10		19.27		
			2.00	4.70				1.50	14.10		
			2.00	4.10				1.50	12.30		
	Deductions		-1.00	3.05				1.50	-4.58		
		Sqm							246.57	1342.00	330897.00
102	Providing and laying/fixing cement base,pre cast pre polished cement concrete,design er tiles 25 mm thick conforming to IS 1237 heavy duty tiles for flooring reads of steps of steps and land in,laid on a bed of 12mm thick cement mortar 1:3 m is finished with flush pointing using white cement ,including cost of material,s including cutting,griding the edge ti half/ful rounf wherever require slab our,curing complete as per specification PageNo. 109 / Item No. 14.62 / PWD SR 2016-17										
	Ward no 9										
	BEL 6th block										
			4	2.50				0.45	4.50		
	Thindlu village										
			4	2.50				0.45	4.50		
	HMT Layout 2nd block										
			4	2.50				0.45	4.50		
	Near vyasa school										
			4	2.50				0.45	4.50		
	Ward no 10										
	Venugopal swamy temple										
			4	2.50				0.45	4.50		
	Ward no 11										
	Singapura village										
			4	2.50				0.45	4.50		
		Sqm							27.00	1223.00	33021.00

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

SL. No.	DESCRIPTIONS	UNIT	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters	meters			
103	KSRB7.7:Providing and fixing in position incement concrete 1:3:6steel glazed windows and ventilators side hung/top hung fully open able as per approved drawings using Z angles of 25x33x3mm,weighing1.419Kg/m both for outer and inner frames and central mullion section of size 25x46x3mm weighing 2.28Kg/m duly providing T section19x19x3mm weighing 0.839kg/m for glazing of windows not more than 34 cms.c to c including providing and fixing 4mm thick reeded glass with teak wood beading of required size,all steel section should confirm to I.S.7452:1990,4nos,of hold fasts of approved size section should be cut to length welded and electrically grinded sub dividing frames of unit shall be tenonned and revette in to the frame selectrically.All the steel surface shall be thoroughly cleaned free of rust and painted with one coat of anti-corosive paint and finishing with two coats of ready mix paint of approved colour and make including cost of materials fixtures labour and HOM of machinery complete as per specification										
	Ward no 9										
	BEL 6th block										
		2	0.90				0.60	1.08			
	Thindlu village										
		2	0.90				0.60	1.08			
	HMT Layout 2nd block										
		2	0.90				0.60	1.08			
	Near vyasa school										
		2	0.90				0.60	1.08			
Ward no 10											
Venugopal swamy temple											
	2	0.90				0.60	1.08				
Ward no 11											
Singapura village											
	2	0.90				0.60	1.08				
	Sqm							6.48	3983.00	25810.00	
104	KSRB: 7.5 Providing and fixing pull and push type rolling shutters of approved make out of 18 guage,75mm wide cold rolled steel laths of convex corrugation,with side guides and bottom rail,with interlocking arrangements for steel laths by means of alternate clips,suspensions haft with High tension coil type springs two numbers,mounted on specially designed pipe shaft,with bracket plates,guide channels,ball bearing arrangements,for inside & outside locking with push & operations complete Including pulling hooks,4nos handles with all fittings and accessories,painted with a coat of red lead paint (without top cover)cost of materials,labour,HOMof machinery complete as per Shutter size 3mx2.8m Specification NO.KBS7.10/7.12 Page No 21/Item No 7.5/BWD SP 2015 16										
	Ward no 9										
	BEL 6th block										
		1	3.00				2.50	7.50			
	Thindlu village										
		1	3.00				2.50	7.50			
	HMT Layout 2nd block										
		1	3.00				2.50	7.50			
	Near vyasa school										
		1	3.00				2.50	7.50			
Ward no 10											
Venugopal swamy temple											
	1	3.00				2.50	7.50				
Ward no 11											
Singapura village											
	1	3.00				2.50	7.50				
	Sqm							45.00	3230.00	145350.00	

Contractor

Assistant Engineer


Assistant Executive Engineer
Vidyanarayana Sub Division
BBMP, Bangalore - 97

DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
Providing reverse osmosis system to cover 2000 Liters of High TDS water per hour with RAW WATER PUMP, SAND MEDIA FILTER, ACTIVATE CARBON FILTER, DOSING SYSTEM, MICRON FILTER, HIGH PRESSURE PUMP, RO Membrane housing, RO MEMBRANES, RO CLEANSING SYSTEM, ELECTRICAL PANEL, INSTRUMENTATION, PH DOSING SYSTEM with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer in charge of the work.										
Ward no 9										
BEL 6th block		1						1.00		
Thindlu village		1						1.00		
HMT Layout 2nd block		1						1.00		
Near vyasa school		1						1.00		
Ward no 10										
Venugopal swamy temple		1						1.00		
Ward no 11										
Singapura village		1						1.00		
	No							6.00	538175.00	3229050.00
Supplying and wiring adopting loop system in existing PVC Conduit/casing cap ping using 1100V grade, COPPER conductor flexible multi strand FRL SPVC insulated, 2X1.5 Sq. mm Cable conforming to the GTP, with a 6 Amps flush type SP control switch shall be fixed on the existing plastic sheet/gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block, complete for each out let. GROUPA (Page No. 05, Item No. 2.1 KPWD SR 2014-15)										
Ward no 09										
b) Medium point above 3Mtr		2	4.00					8.00		
Ward no 10										
b) Medium point above 3Mtr		2	1.00					2.00		
Ward no 11										
b) Medium point above 3Mtr		2	1.00					2.00		
	Sqm							12.00	254.00	3048.00
Supplying and wiring adopting loop system in existing PVC Conduit/casing cap ping using 1100V grade, COPPER conductor flexible multi strand FRL SPVC insulated, 2X1.5 Sq. mm Cable conforming to the GTP, with a 6 Amps flush type SP control switch shall be fixed on the existing plastic sheet/gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block, complete for each out let. GROUPA (Page No. 05, Item No. 2.1 KPWD SR 2014-15)										
Ward no 09										
c) Long point above 6 Mtr		2	4.00					8.00		
Ward no 10										
c) Long point above 6 Mtr		2	1.00					2.00		
Ward no 11										
c) Long point above 6 Mtr		2	1.00					2.00		
	Sqm							12.00	380.00	4560.00
Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete (Page No. 03, Item No. 1.6) KPWD SR 2014-15										
Ward no 09										
1.6.5) 4"x4"x3" (		12	4.00					48.00		
Ward no 10										
1.6.5) 4"x4"x3" (		12	1.00					12.00		
Ward no 11										
1.6.5) 4"x4"x3" (		12	1.00					12.00		
	Each							72.00	71.00	5112.00


ITIES
DING
D 11
2016
5 TO

2157.

int in
s.


Assistant Engineer


Assistant Executive Engineer
Vidyanarayana Sub Division
BBMP, Bangalore - 97


Assistant Executive Engineer
Sub D
Bangalore

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width 1	width 2	Average Width	Depth	Quantity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters	meters			
109	Supplying and flush mounting teak wooden box without front plank,made of not less than12mm thick wood,after due groove cutting,Finishing with necessary cement plastering complete(PageNo.03, Item No. 1.6) KPWD SR 2014-15										
	Ward no 09										
	(1.6.1) 12"x12"x3"	6	4.00						24.00		
	Ward no 10										
	(1.6.1) 12"x12"x3"	6	1.00						6.00		
	Ward no 11										
	(1.6.1) 12"x12"x3"	6	1.00						6.00		
	Each								36.00	121.00	4356.00
110	Supplying and flush mounting teak wooden box without front plank,made of not less than12mm thick wood,after due groove cutting,Finishing with necessary cement plastering complete(PageNo.03, Item No. 1.6) KPWD SR 2014-15										
	Ward no 09										
	(1.6.3)10"x7"x3"	6	4.00						24.00		
	Ward no 10										
	(1.6.3)10"x7"x3"	6	1.00						6.00		
	Ward no 11										
	(1.6.3)10"x7"x3"	6	1.00						6.00		
	Each								36.00	90.00	3240.00
11	Supplying 4 mm thick plastic sheet with necessary niches for fixing switches,regulators etc.,and fixing on existing wooden or metal box using N.F.screws .(PageNo.17,ItemNo.3.9)KPWDSR2014-15										
	Ward no 09										
	BEL 6th block	1	6666.66						6666.66		
	Thindlu village	1	6666.66						6666.66		
	HMT Layout 2nd block	1	6666.66						6666.66		
	Near vyasa school	1	6666.66						6666.66		
	Ward no 10										
	Venugopal swamy temple	1	6666.66						6666.66		
	Ward no 11										
	Singapura village	1	6666.66						6666.66		
	Sq cm								39999.96	0.25	10000.00
2	Extra for Groove cutting in brick wall/ CC floor to the suitable depth for concealing of Conduit/ GI pipe and plastering,finishing upto wall surface complete.upto 50mm conduit in brick wall(PageNo. 03, Item No.1.7.1) KPWD S.R 2014-15										
	Ward no 9										
	BEL 6th block	1	10.00						10.00		
	Thindlu village	1	10.00						10.00		
	HMT Layout 2nd block	1	10.00						10.00		
	Near vyasa school	1	10.00						10.00		
	Ward no 10										
	Venugopal swamy temple	1	10.00						10.00		
	Ward no 11										
	Singapura village	1	10.00						10.00		
	Mtr								60.00	22.00	1320.00
3	Supplying heavy gauge PVC Conduit Pipe19/20 mm dia 2mm thick with suitable size bends,metal junction boxes adhesive paste etc.,by groove cutting in the wall and fixing by bracingUorJ hqoks and cement plastering up to the wall surface and run with18SWG GI fish wire run throughout the conduit wherever necessary.(PageNo. 02, Item No. 1.3.1) KPWD SR 2014-15										
	Ward no 9										

tractor

Assistant Engineer

Assistant Executive Engineer
Vidyanarayana Sub Division
BBMP, Bangalore - 97

e Engineer

SL. No.	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
	BEL 6th block		1	10.00					10.00		
	Thindlu village		1	10.00					10.00		
	HMT Layout 2nd block		1	10.00					10.00		
	Near vyasa school		1	10.00					10.00		
	Ward no 10										
	Venugopal swamy temple		1	10.00					10.00		
	Ward no 11										
	Singapura village		1	10.00					10.00		
		Mtr							60.00	58.00	3480.00
14	Supplying and fixing PBBC/Bake lite straight or slant batten holder and wiring with 60w/230 volts lamps. (PageNo.20,ItemNo.4.2) KPWD SR 2014-15										
	Ward no 9										
	BEL 6th block		2						2.00		
	Thindlu village		2						2.00		
	HMT Layout 2nd block		2						2.00		
	Near vyasa school		2						2.00		
	Ward no 10										
	Venugopal swamy temple		2						2.00		
	Ward no 11										
	Singapura village		2						2.00		
		Each							12.00	91.00	1092.00
5	Supplying patti type fluorescent tube light fitting of 2'-suitable for 14watts fluorescent tube fitting, made out of M.S. Sheet and stove enameled with HF Electronic Ballast, locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230 volts AC. Supply including T 5 lamp. (PageNo.20,ItemNo.4.5) KPWD SR 2014-15										
	Ward no 9										
	BEL 6th block		4						4.00		
	Thindlu village		4						4.00		
	HMT Layout 2nd block		4						4.00		
	Near vyasa school		4						4.00		
	Ward no 10										
	Venugopal swamy temple		4						4.00		
	Ward no 11										
	Singapura village		4						4.00		
		Each							24.00	617.00	14808.00
6	Wiring for lighting /power circuit using one of FRL SPVC insulated 1100 V grade, multi strand Copper with low conductor resistances in glecore wire in open or concealed system of wiring with specified IS-694:1990& confirming to GTPofGROUP-A1.5 sqmm (PageNo.06,ItemNo.2.5.2) KPWD SR 2014-15										
	Ward no 9										
	BEL 6th block		1	5.00					5.00		
	Thindlu village		1	5.00					5.00		
	HMT Layout 2nd block		1	5.00					5.00		
	Near vyasa school		1	5.00					5.00		
	Ward no 10										
	Venugopal swamy temple		1	5.00					5.00		
	Ward no 11										
	Singapura village		1	5.00					5.00		
		Mtr							30.00	19.00	570.00

ES
NG
11
16
10

37.

in

Factor

Assistant Engineer

Assistant Executive Engineer
Vidyanarayana Sub Division
BBMP, Bangalore - 97

utive Engineer
Sub D
lore

Page 54 of 54

SL. No	DESCRIPTIONS	UNIT	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quantity	Rate in Rs.	Amount in Rs.
117	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard,glass cover with 60/100watts230 V GLS lamp.(Page No. 20, Item No. 4.3) KPWD SR 2014-15										
	Ward no 9										
	BEL 6th block		4								
	Thindlu village		4						4.00		
	HMT Layout 2nd block		4						4.00		
	Near vyasa school		4						4.00		
	Ward no 10								4.00		
	Venugopal swamy temple		4						4.00		
	Ward no 11								4.00		
	Singapura village		4						4.00		
	Each								4.00		
									24.00	780.00	18720.00
118	Supplying, fixing, wiring,earth electrode for grounding conduits,I.C.cut outs and other equipment's on the meter board using 40mm dia2.90mm thick GI pipe2.5mtr long buried in a pit...The pits should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth.The connection from the pipe to the conduit etc.,is to be established through GI wire of size as per ISI specification7.3.3.of IS732 using12 mm dia bolts,nuts,washers and check nuts etc.,the pipe shall have16 through holes of 122mm dia (PageNo.55,ItemNo.7.1)KPWD SR 2014-15										
	Ward no 9										
	BEL 6th block		1						1.00		
	Thindlu village		1						1.00		
	HMT Layout 2nd block		1						1.00		
	Near vyasa school		1						1.00		
	Ward no 10								1.00		
	Venugopal swamy temple		1						1.00		
	Ward no 11								1.00		
	Singapura village		1						1.00		
	No								1.00		
									6.00	2850.00	17100.00
	Grand Total									=	16585475.00

IES
NG
11
016
TO

.57.

t in

Contractor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore
97

Executive Engineer
a Sub D
galore